

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Duration	Timeline											
									1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter
0		Yass WTP Upgrade Procurement	926 days?	Mon 15/01/24	Mon 2/08/27			926 days?	[Gantt bar spanning from Jan 2024 to Aug 2027]											
1		Business Case	110 days	Mon 15/01/24	Fri 14/06/24			110 days	[Gantt bar from Jan 2024 to Jun 2024]											
7		Engage OE	20 days	Mon 5/02/24	Fri 1/03/24	2FS-15 days		20 days	[Gantt bar from Feb 2024 to Mar 2024]											
8		Procurement Plan	22 days	Mon 4/03/24	Tue 2/04/24			22 days	[Gantt bar from Mar 2024 to Apr 2024]											
11		Reference Design	190 days	Mon 4/03/24	Fri 22/11/24			190 days	[Gantt bar from Mar 2024 to Nov 2024]											
21		EOI	67 days	Wed 3/04/24	Thu 4/07/24			67 days	[Gantt bar from Apr 2024 to Jul 2024]											
26		ETI Process	35 days	Mon 25/11/24	Fri 10/01/25			35 days	[Gantt bar from Nov 2024 to Dec 2024]											
31		Tendering	125 days	Mon 13/01/25	Fri 4/07/25			125 days	[Gantt bar from Jan 2025 to Jul 2025]											
39		Construction	540 days	Mon 7/07/25	Fri 30/07/27			540 days	[Gantt bar from Jul 2025 to Jul 2027]											
40		Preliminaries	20 days	Mon 7/07/25	Fri 1/08/25	38		20 days	[Gantt bar from Jul 2025 to Aug 2025]											
41		Commencement	10 days	Mon 4/08/25	Fri 15/08/25	40		10 days	[Gantt bar from Aug 2025 to Sep 2025]											
42		Design	30 days	Mon 18/08/25	Fri 26/09/25	41		30 days	[Gantt bar from Aug 2025 to Sep 2025]											
43		Design Review and Revision	30 days	Mon 29/09/25	Fri 7/11/25	42		30 days	[Gantt bar from Sep 2025 to Oct 2025]											
44		Site Establishment	10 days	Mon 10/11/25	Fri 21/11/25	43		10 days	[Gantt bar from Nov 2025 to Dec 2025]											
45		Construction	300 days	Mon 24/11/25	Fri 15/01/27	44		300 days	[Gantt bar from Dec 2025 to Dec 2026]											
46		Commissioning	20 days	Mon 18/01/27	Fri 12/02/27	45		20 days	[Gantt bar from Jan 2027 to Feb 2027]											
47		Post Completion	120 days	Mon 15/02/27	Fri 30/07/27	46		120 days	[Gantt bar from Feb 2027 to Jul 2027]											
48		Handover	10 days	Mon 15/02/27	Fri 26/02/27	46		10 days	[Gantt bar from Feb 2027 to Mar 2027]											
49		Project Completion	1 day?	Mon 2/08/27	Mon 2/08/27	47,48		1 day?	[Gantt bar at the end of the timeline]											

Project: Yass WTP Upgrade Pro
Date: Mon 6/11/23

Task	Summary	Inactive Milestone	Duration-only	Start-only	External Milestone	Baseline Milestone	Manual Progress
Split	Project Summary	Inactive Summary	Manual Summary Rollup	Finish-only	Deadline	Baseline Summary	Progress
Milestone	Inactive Task	Manual Task	Manual Summary	External Tasks	Baseline	Progress	